

Report to SELECTBOARD 6/12/23 re Library Expansion.

Architects and Construction Contracts in place

Changes to construction drawings required since 3 years since completed

Changes included code changes, and items required by the architect

And engineers and changes to drawings by Library made to make space more efficient,

Addition and deletions should wash but Changes to the drawing increased

Design costs but they are within existing funding

Permits obtained:

Building permit

Intent to Cut trees

Conservation Pending

Progress to date

2 large signs in Place: 103 /on fencing in town office parking area

Trees removed, clearing and grubbing complete.

Eversource contacted to put power underground.

Construction Trailer in Place

Met with town to discuss construction parking to limit impact on town.

The existing path to the playground is closed, possibly for the duration of construction. Access is still easily available from the playground parking area.

Erosion control installed

Excavation for foundation started

Work over the next few weeks

Excavation for foundation continues

Pouring footings and walls

Retaining wall started