

Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Newbury Library

Project # 2308

Tel: Fax:

Owner, Architect, Contractor Meeting 30

Date	Start	End	Next Meeting	Next Time	Prepared By	Company
1/17/2024	01:00 PM	02:00 PM	1/24/2024	01:00 PM	Frank Lemay	Milestone Engineering & Construction

Purpose	Location	Next Location	General Notes
Weekly Job Meeting			

Attended By	Non-Attendees
Newbury Public Library - Patricia Sherman	Newbury Public Library - Lea McBain
Milestone Engineering & Construction - Frank Lemay	Newbury Public Library - Todd Mailly
Milestone Engineering & Construction - Larry Letendre	Lavallee Brensinger - Robert Robicsek
Lavallee Brensinger - Brooke DeYoung	Town of Newbury - Diane Ricciardelli
Newbury Public Library - Jeanne Palleiko	Newbury Public Library - Emma Brown
Town of Newbury - Jessica Dennis	

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Old Business

Schedule

001-001	1/17/2024:	-Electrical- Eversource will energize power Feb. 6th. Electrical 90% complete -Mechanical- Ongoing -Doors in progress -Trim scheduled for Monday Feb. 22 -Ext. handrails scheduled for tomorrow -Breakthrough to existing Children's room was done last Friday		In Progress			No
----------------	------------	--	--	-------------	--	--	----

Finishes Meeting

006-001	7/12/2023: The finishes meeting took place yesterday. The committee liked the Forbo Flotex flooring. LBA is sending more color samples. Final selections pending.			Pending			No
	7/19/2023: Pending. Received a letter from Forbo stating that plank and tile would be priced the same as sheet stock.						
	7/26/2023: Pending.						
	8/2/2023: Decision by next week.						
	8/9/2023: Patricia presented a draft color schedule. Waiting on selections for the vinyl base and walk off mat. and stair treads.						
	8/23/2023: The selection on carpet is a \$635.00 add. The stair tread is a premium color with flecks. It is a						

Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Old Business

basement stair. The library wants a solid color. Paint colors still needed. Wall tile- Daltile. Color- Wheat Classic, Matt Biscuit K775, Biscuit K175. Brooke will provide a sketch of the pattern.

8/30/2023: Norament 172 Fawn selected as color for the stair treads.

9/6/2023: (CLOSED)

9/13/2023: (REOPENED) Paint colors are still pending.

9/20/2023: Pending.

9/27/2023: Pending

10/4/2023: Patrica looking for the large color sample from Ryan at LBA

10/11/2023: Brooke brought the larger samples to Patricia. Patricia will select sample color is for sample panels.

10/18/2023: Pending.

10/25/2023: Pending.

11/1/2023: Patricia issued a list of paint samples she wants provided on drywall. Milestone has forwarded to Noonan Painting to get them. Finish of walls to be eggshell. Finish on trim to be semigloss.

11/8/2023: Milestone delivered four paint samples.

11/14/2023: Pending.

11/29/2023: Milestone waiting on paint colors.

12/6/2023: Patricia delivered the paint schedule and plan that notes where colors go and the accent stripe in the Children's Room. Frank will distribute.

12/13/2023: Painting starts Monday . 12/13 on site today to review colors. Flooring to start 1/8/2023.

12/20/2023: Prime and first coat complete walls. Patricia issued a revised carpet plan for borders.

1/3/2024: The colors in the existing building may change as they may look dark in the rooms.

1/10/2024: Pending.

1/17/2023: The band around the existing circulation desk area will be painted blue.

Existing Building Renovations Schedule

014-004	9/13/2023: Library is looking for information from Milestone as to when and for how long they will need access to existing spaces, Library Trustees and Staffs is also determining criteria for need to close to accommodate construction.	In Progress	No
----------------	--	-------------	----

9/20/2023: Milestone wants to finish the addition to allow

Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd	
Old Business								
		<p>the library to move in and vacate the existing library. Milestone would like to renovate the bathrooms one at a time before hand so they are available after the move.</p> <p>9/24/2023: Patrica would like to see the meeting room finished early.</p> <p>10/4/2023: Pending.</p> <p>10/11/2023: Pending.</p> <p>10/18/2023: Pending.</p> <p>10/25/2023: Milestone needs to build a utility chase in the children's room. Milestone needs to work around library scheduled and do the work when the children's room is vacant. Milestone will shut down one bathroom for renovating so that both bathrooms are renovated when the phase 1 addition is occupied.</p> <p>11/1/2023: Ongoing</p> <p>11/8/2023: Ongoing.</p> <p>11/14/2023: Library closing on December 2nd to allow framing of the opening from the circulation desk to the existing library.</p> <p>11/29/2023: Circulation desk opening to be done on Friday.</p> <p>12/6/2023: Pending.</p> <p>12/13/2023: Both rooms will be done in January. Larry is brining in a storage container for HVAC equipment. He would like to place it on the grass next to the shed in the town parking lot.</p> <p>12/20/2023: Patrons bathroom will be the first. Larry will schedule the new storefront vestibule for a Friday in January.</p> <p>1/3/2024: Patron bathroom renovations have started. Milestone will break through the passage opening at the top of the ramp Friday, Jan. 11th.</p> <p>1/10/2024: Passage from ramp to childrens will be done Friday. Patron bathroom ready in a week and a half.</p> <p>1/17/2023: Tile didn't happen last Friday, will be done this Friday. Milestone will be doing the closet across from the second bathroom at the same time we are doing the bathroom. The hallway will be sealed off. Milestone will assist in storing the cleaning materials for the janitors.</p>						
Phone System								
021-003	11/1/2023:	Lea requested a date to install the phone system. The system can be done in late December before the library changes over.		In Progress			No	
	11/8/2023:	Pending.						
	11/14/2023:	Pending						

Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
Old Business							
		11/29/2023: Pending.					
		12/6/2023: Waiting on Eversource to power new panel and once done the phone vendor can hook up phone. Lea has called Consolidated four times.					
		12/13/2023: Consolidated Communications will be on site next week.					
		12/20/2023: Consolidated was on site yesterday. The two new circuits are ready.					
		1/3/2024: Ongoing.					
		1/10/2024: Ongoing.					
		1/17/2023: Ongoing.					
Electrical Entrance							
022-004		11/8/2023: The exterior electrical CT cabinet required a shed roof over it to protect the cabinet per Eversource. Larry intends to construct it out of PVC.		In Progress			No
		11/14/2023: The shed roof over the IT cabinet will be shingled.					
		11/29/2023: The shed roof is complete.					
		12/6/2023: Waiting on Eversource.					
		12/13/2023: Pending.					
		12/20/2023: Still waiting on Eversorce. Mondays storm probably delayed them.					
		1/3/2024: Pending.					
		1/10/2024: Pending.					
		1/17/2023: Eversource scheduled for Feb. 6th to energize the new electrical service.					
Library Shelving/ Chairs							
024-003		11/29/2023: Milestone needs to provide a fixed date when the shelves are done for install. Chairs are ordered. Due in February.		In Progress			No
		12/6/2023: Patricia still waiting on the ship dates.					
		12/13/2023: Still waiting for a date.					
		1/3/2024: Pending.					
		1/10/2024: Pending.					
		1/17/2023: NPL meeting with the vendors.					
Landscaping and Irrigation							
025-001		12/6/2023: Patricia requested that Tasker do a landscape plan. She would also like a proposal for loam and irrigation.		In Progress			No
		12/13/2023: Pending.					

Meeting Minutes

Detailed, Grouped by Each Meeting and by 'Old Business' and 'New Business'

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

Old Business

12/20/2023: Pending.

1/3/2024: Frank will contact Tasker.

1/10/2024: Put Tasker on hold. George Pelleteir offered to design and build it at cost. Patricia discussing with the board.

1/17/2024: Patricia is working out a date with the trustees to meet with Pelleteir.

Light Shades

025-002	12/6/2023: Patricia would like some ideas to put light shades on the exterior windows on the south elevation and possible put a solar array on there.	In Progress	No
----------------	---	-------------	----

12/13/2023: Milestone and LBA to investigate a product for a light shelf on the outside at the south elevator.

12/20/2023: Pending.

1/3/2024: Brooke will look at and do a sketch.

1/10/2024: Pending.

1/17/2023: Frank will contact Guy Gierra and have him contact Patricia.

Children's Room Cubbies

028-001	1/3/2024: Existing cubbies at the Children's Room to move to the ramp area expansion. However, they do not fit well. Patricia will sketch up a new set that works better for the committee to review.	In Progress	No
----------------	---	-------------	----

1/10/2024: Cost approved. Milestone to proceed.

1/17/2023: Change order issued.

Item	Meeting	Item Description	Resp	Status	Due Date	Compl'd	Cls'd
------	---------	------------------	------	--------	----------	---------	-------

New Business

Signage

030-001	1/17/2023: Frank will get the name of the vendor that did the donor sign and LSPA.						No
----------------	--	--	--	--	--	--	----

Porch Light Fixtures

030-002	1/17/2023: Brooke will look at the two porch lights to suggest a fixture to replace them. They are not called out to be replaced on the plans.						No
----------------	--	--	--	--	--	--	----

Cc:	Company Name	Contact Name	Copies	Notes
-----	--------------	--------------	--------	-------